



Mail Station 4741
P.O. Box 53933
Phoenix, AZ 85072-3933

Tel 602-250-1310
Fax 602-250-1324
e-mail: michael_stewart@apsc.com
<http://www.aps.com/aps/CI/Default.html>

CHILDS-IRVING HYDROELECTRIC PROJECT FERC PROJECT P-2069 QUARTERLY CONSTRUCTION REPORT

Period: Fourth Quarter 2006

Date: December 20, 2006

TO:

Takeshi Yamashita – FERC Regional Engineer
Division of Dam Safety
San Francisco Regional Office
901 Market Street, Suite 350
San Francisco, CA 94103

cc. FERC Docket P-2069
GES File

Summary of Work:

Location: General Project Area

% Complete 80%

Description of Work:

Continued securing tunnel entrances. Tunnel # 1 on the Irving system has been sealed.
90% of the power lines/poles have been removed upstream of the Irving Plant
Noxious weed mitigation at the Childs site is complete.
Noxious weed mitigation at the surge tank site is on-going.
Noxious weed mitigation at Stehr Lake is on-going.
Noxious weed mitigation at the Irving site is on-going

Location: Reach 1 – Fossil Springs Diversion

% Complete 0%

Description of Work:

No work this quarter on this reach.

Location: Reach 2 / 4 – Irving Steel / Trestle Flume

% Complete 49%

Description of Work:

Continued removing Steel/Trestle Flume from 2 & 4 reaches
A total of 8700 feet of flume has been removed in these two reaches.
Continued removing canyon materials from flume removal work areas

Location: Reach 3 – Hot Water Siphon % Complete 0%

Description of Work:

No work this quarter on this reach.

Location: Reach 5 – Irving Penstock % Complete 0%

Description of Work:

No work this quarter on this reach.

Location: Reach 6 – Irving Power Plant % Complete 0%

Description of Work:

No work this quarter on this reach.

Location: Reach 7 – Big Red Pipe / Bridge 10 % Complete 99%

Description of Work:

Removal of Bridge 10 is complete.
Re-grade and re-vegetation of flume bench in Reach 7 is complete and ready for final walkdown for acceptance by the USFS.

Location: Reach 8 – Concrete Flume / Bridge 9 % Complete 80%

Description of Work:

A total of 2500 feet of steel box/ concrete flume has been removed. Re-grading and re-vegetation of flume bench is complete.
Reach 8 is complete with the exception of Bridge 9 removal.
No work this quarter on this reach.

Location: Reach 9 – Sally Mae Siphon % Complete 80%

Description of Work:

A total of 2800 feet of steel box/concrete flume has been removed. Sally May Siphon inlet structure and materials have been removed and inlet to siphon pipe has been sealed. 90% of the re-grading and re-vegetation of the flume bench is complete.
No work this quarter on this reach.

Location: Reach 10 – Purple Mountain Entrance % Complete 5%

Description of Work:

Access road upgrade is complete.
No work this quarter on this reach.

Location: Reach 11 – Bridge No. 4 % Complete 0%

Description of Work:

No work this quarter on this reach.

Location: Reach 12 – Bridge No. 3 to Forest Road 502 % Complete 0%

Description of Work:

No work this quarter on this reach.

Location: Reach 13 – Tunnel No. 5 to Tunnel No. 6 % Complete 0%

Description of Work:

No work this quarter on this reach.

Location: Reach 14 – Bridge No. 1 to Stehr Lake % Complete 0%

Description of Work:

No work this quarter on this reach.

Location: Reach 15 – Stehr Lake % Complete 5%

Description of Work:

Stehr Lake is drained and breaching of the main dike is 100% complete.
50% of the non-native vegetation has been removed around the lake.
Access road upgrade is complete at Stehr Lake.
No work this quarter on this reach.

Location: Reach 16 – Stehr Lake Outlet to Childs Power Plant % Complete 95%

Description of Work:

Removal of Standpipe (Surge Tank) is complete.
Sealing of West Portal and concrete pipe is complete.
Re-grade and re-vegetation of access road to standpipe is in progress.

Location: Reach 17 – Childs Power Plant Site % Complete 99%

Description of Work:

Reach 17 for the Childs site is complete with the re-vegetation and completion of punch list of minor items as a result of the final reach inspection by the USFS. Reach 17 is ready for the acceptance by the USFS.

Location: Reach 18 – Flume Road

% Complete 0%

Description of Work:

No work this quarter on this reach.

Completed By: Mike Stewart

Date: December 20, 2006