



Mail Station 4741
P.O. Box 53933
Phoenix, AZ 85072-3933

Tel 602-250-1310
Fax 602-250-1324
e-mail: michael_stewart@apsc.com
http://www.aps.com/aps/Cl/Default.html

CHILDS-IRVING HYDROELECTRIC PROJECT FERC PROJECT P-2069 QUARTERLY CONSTRUCTION REPORT

Period: Fourth Quarter 2005

Date: December 20, 2005

TO:

Takeshi Yamashita – FERC Regional Engineer
Division of Dam Safety
San Francisco Regional Office
901 Market Street, Suite 350
San Francisco, CA 94103

cc. FERC Docket P-2069
GES File

Summary of Work:

Location: Reach 2 & 4 – Irving Steel/Trestle Flume % Complete 12%

Description of Work:

Continued removing Steel/Trestle Flume from 2 & 4 reaches
A total of 2200 feet of flume has been removed in these two reaches.
Sealed inlet to Irving Penstock
Continued removing canyon materials from flume removal work areas.

Location: Reach 17 – Childs Power Plant % Complete 95%

Description of Work:

All structures demolished and removed from Childs site including 6 employee houses, 5 garages and one commissary building which had contained the office, a work shop and a storage facility.
Security fencing has been installed around the Childs Plant building and Ice House.
Capped domestic water well and completed site cleanup.
Childs site work is complete with the exception of periodic inspections for noxious weeds mitigation and final reach inspection by the USFS.

Location: Reach 7- Steel Box/Concrete Flume/Bridge 10 % Complete 20%

Description of Work:

Childs head gate, bypass gate and tailrace side gate removed.
Completed building access road around Irving Plant to Childs flume.
Removed 750 feet of steel box and concrete flume.

DEC 20 2005
Jan 05, 2006

Location: General Project area % Complete 50%

Description of Work:

- Completed installing safety devices and security gates for all project access roads.
- Continued securing tunnel entrances.
- Completed repair and maintenance of road to Stehr Lake.
- Flume Level stations removed.
- Fossil Springs dam communications equipment removed.
- Purple Mountain equipment removed.
- Sally May Siphon equipment removed.

Completed By: Mike Stewart

Date: December 20, 2005